



2017 Street & Utility Improvements City of Lanesboro, MN

Construction Includes:

- Pavement
- Curb & Gutter
- Sanitary Sewer Main and Services
- Water Main and Services
- Storm Sewer

Construction Schedule:

- Begin – May 2017
- All Work Except Final Asphalt Layer – October 2017
- Final Asphalt Layer – June 2018



Real People. Real Solutions.

Bolton & Menk, Inc.
Phone: 507-208-4332

Brian Malm, P.E.
Project Engineer
Cell: 507-381-7511
E-mail: brianma@bolton-menk.com

Drew Weber, E.I.T.
Construction Representative
Cell: 507-469-0306
E-mail: drewwe@bolton-menk.com

PROJECT ACTIVITIES

Generation X will be working on sanitary sewer and storm sewer installation at the bottom of Auburn Avenue over the next two weeks.

Temporary water has been set up and homes requiring temporary water connections along Auburn Avenue between Whittier Street and Circle Drive are either already connected, or will be in the next few days. If you have questions about your temporary water service, please feel free to contact Drew Weber at the number listed below.

ACCESS

Generation X will be working Monday through Friday, and possibly some Saturdays, between the hours of 7am and 7pm. During those hours, through traffic along Auburn Avenue and Zenith Street will not be possible.

Construction activity will be generally moving south as work progresses, but will shift back and forth several times as they install various pipes. The best way to tell where construction is currently taking place, is to look for where the excavator is digging. If your home is located south of the excavator digging, you will need to access your home from Fox Road and Highway 21. If your home is located north of the excavator digging, you will be able to access your home from Auburn Avenue.

In the evenings (generally after 7pm), you should be able to pass through the construction zone, depending upon weather/rain.

GARBAGE PICK-UP

Garbage and recycling pickup will remain on Mondays, however, pick up will start at 6:30am. Please have your receptacles placed at the end of your driveway the night before, or prior to 6:30am, so they aren't missed on pick-up.

CONTACTS

Informational newsletters, such as this one, will be mailed to you periodically throughout the project. A project website has also been set up and can be accessed here: www.bolton-menk.com, click on "Project Websites" under "Client Center", then on "City of Lanesboro 2017 Street & Utility Improvement Project." You can sign up for e-mail updates on the website as well.

If you have questions about the project, please feel free to contact the Construction Representative, Drew Weber at 507-469-0306, or at drewwe@bolton-menk.com.